

Ongoing Construction and Development Projects of Higher Education - 2024									
								Rs.Mn	
	University Name	Name of the Project	Project Duration	TEC	Awarded Amount	Cumulative Expenditure 31.12.2024	Physical progress %	Allocation 2024	2024 Expenditure
01	University of Peradeniya	Proposed Extension to the Electrical and Electronic Engineering Building of Faculty of Engineering	2021.06.01 2023.06.01	371.1	316.2	291.1	79	41.0	35.9
02		Construction of New Canteen for Meewathura Hostel premises	2021.10.01 2023.04.16	45.4	36.8	5.89	19	31.00	5.89
Total				416.5	353.0	296.99		72.0	41.79
1	University of Colombo	Proposed Student Services Centre, Faculty of Science	2018.04.25 2020.04.10	468.4	439.3	446.9	97	51.0	10.6
2		Proposed Help Zone, University of Colombo	2019.09.01- 30	530.0	599.6	675.4	100	-	35,880
Total				998.4	1,038.9	1,122.3		51.0	35,890.60
1	University of Sri Jayawardenepura	Multipurpose building for the Faculty of Humanities & Social Science	2020.05.01 2024.01.15	1,364.0	1,183.8	1,649.0	99	150.0	160.5
2		Multipurpose building for the Faculty of Management Studies & Commerce	2020.07.01 2024.7.11	1,761.4	1,479.9	1 720.40	89	250.0	302.71
Total				3,125.4	2,663.7	3,369.4		400.0	463.21
1	University of Kelaniya	New Lecture Theatre Complex Faculty of Science	017.10.102024.12.0	500.0	448.0	378.0	46	200.0	84.8
Total				500.0	448.0	378.0		200.0	84.8

	University Name	Name of the Project	Project Duration	TEC	Awarded Amount	Cumulative Expenditure 31.12.2024	Physical progress %	Allocation 2024	2024 Expenditure
1	University of Morauwa	Building complex for the Department of Materials Science and Engineering	2021.06.05-2024.06.01	439.0	374.5	177.5	45	247.6	8.74
2		Complection of the balance work (prefabricated steel) of the multipose building of the faculty of Engineering	2019.04.01-2022.07.01	200.0	165.4	192.1	100%	35.0	33.33
3		Advance Bitumen Testing & Accelerated Pavement Testing Laboratory Phase 1 & phase 11 (Highway materials testing Laboratory - phase 1 & Heavy vehicle Bitumen testing laboratory)	2015.12.24-2016.06.20	23.8	15.2	17.0	75	5.0	17.3
Total				662.8	555.1	386.7		287.6	59.37
1	Vavuniya Campus	Three Storied Building, Services and related Structures for the Library	2019.10.25-2023.03.31	467.0	312.0	345.0	80%	120.0	10.26
Total				467.0	312.0	345.0		120.0	10.26
1	University of Ruhuna	Major Renovation works in the existing building (phase 1) at main premises of University of Ruhuna (Administrative Building)	2024.02.-2025.05	400.42	161.96	66.8	36	69.0	64.92
Total				400.4	162.0	66.8		69.0	64.92

	University Name	Name of the Project	Project Duration	TEC	Awarded Amount	Cumulative Expenditure 31.12.2024	Physical progress %	Allocation 2024	2024 Expenditure
1	Rajarata University of Sri Lanaka	Construction of 3 Nos of Twin Quarters for Faculty of Medical & Allied Sciences at Saliyapura	2017.05.01 2021.05.01	50.0	43.0	27.3	75	40.0	
2		Construction of 8 Nos Staff Quarters Complex (04 nos. of Twin Quarters) for Dpt of Technological Studies	2017.01.01 2021.07.17	58.5	52.7	36.6	65%	55.0	
3		Construction and Completion of Proposed Sewerage and waste water collection and treatment system	2019.10.01 2022.11.30	200.0	156.6	161.5	99%	50.0	
4		Construction and completion of proposed pre clinical building for FAMS	2019.09.01 2023.09.30	896.0	767.5	793.7	87%	150.0	65
5		Construction and Completion of Proposed bldg Complex for Dpt of Technological Studies p- II & p- III	2019.06.01 2023.05.01	438.0	356.3	140.7	75	100.0	
Total				1,642.0	1,376.1	1,159.8		395.0	65
1	Sabaragamuwa University of Sri Lanka	Faculty of Medicine / Para Clinical Building	22.10.2020 14.04.2022	1,096.8	1,013.9	1237.96 (with Mobilization Advance)	100	150.0	50.38
Total				1,096.8	1,013.9	1,238.0		150.0	50.38
1	Wayamba University of Sri Lanka	Design and Construction of Extension to the Faculty Building of the Livestock, Fisheries and Nutrition, WUSL.	4.2019 10.202	340.0	216.0	147.6	100	40.0	147.63
2		Faculty of Technology Stage II	8.2021 8.2022	1,685.0	1,685.0	1,689.0	100	-	1816.72
3		Health Center Stage II, Makandura	1.2014 1.2016	18.0	16.0	8.6	75	-	8.6
Total				2,043.0	1,917.0	1,845.3		40.0	1972.95

	University Name	Name of the Project	Project Duration	TEC	Awarded Amount	Cumulative Expenditure 31.12.2024	Physical progress %	Allocation 2024	2024 Expenditure
1	Trincomalee Campus	Building for Multipurpose Auditorium	2018.05.04 2023.07.31	784.8	674.5	159.8	47	25.0	55.02
				784.8	674.5	159.8	47.0	25.0	55.02
	Total								
	Bikkshu University of Sri Lanka	Construction of Multy Purpose Building	2020.05.22 2022.10.28	486.0	384.4	227.7	40	141.7	22.15
1	Total			486.0	384.4	227.7		141.7	22.15
	Buddhist & Pali University	Construction of Hostel Building for Foreing Students	27 months	219.0	190.0	152.2	80	50.00	152.17
1	Total			219.0	190.0	152.2		50.0	152.17
1	University of Jaffna	Construction of building Services and Related of Structures for Engineering Technology and bio systems Technology	2021.12.29 2023. 12. 31	645	466.99	252.36	40	63	71.2
2		Construction of building Services and Related of Structures for Engineering Technology and bio systems Technology	2017. 09. 01 2022. 01. 15	525	488	526.51	100	8.2	8.2
	Total			1170	954.99	778.87		71.2	79.4
1	South Eastern University	Design Construction & commissioning of Building Complex for Staff Quarters at SEUSL	2019.11	430.9	294	408.1	100	86	27.3
	Total			430.9	294	408.1		86	27.3
1	Open University of Sri Lanka	Construction of five storied building for Faculty Health Sciences	2019. 07. 08	402.5	435.7	457.8	85	36	
	Total			402.5	435.7	457.8	85	36	